


RG 104, Sequence 39

8KRA-104-84-039, Volume 3 & 4. Register of
Letters Received, 1897-1903. Daily
Report of Work on the U.S. Mint at Denver April 1898-
March 1904.



8KRA-104-84-039

Vol 3+4

FRC 104-82-009

REGISTER OF LETTERS RECEIVED.

DATE OF LETTER.	Number of Letter.	RECEIVED FROM—	SUBJECT.
July 9. 1897	7	American Sheet & Book Co.,	Sends Sketch Book and catalogue and would like to supply material. Sends Sketch book and would like to supply

REGISTER OF LETTERS RECEIVED.

Work performed by Jas. A. McGinley, Bond approved Sept 14, 1902

DATE OF LETTER. 1902	Number of Letter.	SUBJECT.	Measure	Application	Lab of ers	Work pos sible	Work performed	Remarks	Weather
23	200 cy	Excavation	6	1 1/2					Good
24	200 cy	"	12	1 1					"
25	200 "	"	12	1 1					"
26	100 "	"	12	1/2 1/2					Rain, (A.M.)
27	200 "	"	12	1 1					Good
29	50 "	"	7	1/2 1/2					Rain (A.M.)
30	430 "	"	10	1 1					Good

October

1	500 cy	Excavation	6	0 1/2					Rain all day
2		No work		0					More Rain
3		" "		1 0					1/2 day Fair
4		" "		1 0					"
6	100 cy	Excavation	12	1 1					"
7	100 cy	"	12	1 1					"
8	100 cy	"	12	1 1					"
9		No work performed		1 0					"
10		" "		1 0					"
11		" "		1 0					Showery
13		" "		1 0					Fair
14		" "		1 0					"
15	100 cy	Excavation	14	1 1					"
16		No Work performed		1 0					"
17	900 cy	Excavation	10	1 1					"
18	100 "	"	10	1 1					"
20	25 "	"	7	1 1					"
21	40 "	"	8	1 1					"
22	25 "	"	8	1 1					"
23	25 "	"	8	1 1					"
24	25 "	"	8	1 1					"
25	40 "	"	8	1 1					Cloudy
27	40 "	"	8	1 1					Fair
28	40 "	"	8	1 1					"
29	40 "	"	8	1 1					"
30	180 "	"	8	1 1					"
31	180 "	"	10	1					"

U. S. Mint Building at Denver, Colo

REGISTER OF LETTERS RECEIVED.

Work under James A. McGonigle's contract.

DATE OF LETTER.	Number of Letter.	Application	Labored	Work possible	Work performed	Remarks	Weather.
1	100cy	Excavation (B & E. room, b'mt)	8	1	1	Barometer at 3000 ft. 3000 ft.	Partly Cloudy
2	100"	" " " " "	8	1	1	Extension	" "
4	100"	" " " " "	8	1	1		Fair
5	100"	" " " " "	8	1	1		"
6	100"	" " " " "	8	1	1		"
7	100"	" " " " "	8	1	1		"
8	150"	" " " " "	10	1	1		"
10	100"	" " " " "	8	1	1		"
11	100"	" " " " "	10	1	1		"
12	50"	" " " " "	10	1/2	1/2		Rain & Snow.
13	100"	" " " " "	10	1	1		Fair
14	100"	" " " " "	10	1	1		"
15		No work		0	0		Snow 1/2 day.
17	100"	Excavation	10	1	1		Fair
18	100"	" " " " "	10	1	1		"
19	100"	" " " " "	9	1	1		"
20	100"	" " " " "	9	1	1		"
21	100"	" " " " "	10	1	1		"
22	100"	" " " " "	10	1	1		"
24	100"	" " " " "	12	1	1		"
25	100"	" " " " "	12	1	1		Snow flurries.
26	100"	" " " " "	12	1	1		Cloudy
28	100"	" " " " "	12	1	1		Fair
29	50"	" " " " "	12	1	1		"

December, 1902

1	100cy	Excavation coal vault extension	10	1	1		Fair
2	100"	" " " " "	8	1	1		Threatening
3		No work	0	1	0		Fair Cold.
4	100"	Excavation coal vault extension	8	1	1		Fair
5	50"	" " " " "	6	1	1		"
6	50"	" " " " "	6	1	1		"
8	50"	" " " " "	6	1	1		"
9	100"	" " " " "	8	1	1		"
10	100"	" " " " "	10	1	1		"
11	100"	" " " " "	10	1	1		"
12	100"	" " " " "	10	1	1		"
13	25"	" " " " "	8	1/4	1/4		Snow all day.
15		No Work		0	0		Very cold
16	50"	Excavation, coal vault extension	8	1	1		Fair
17	100	" " " " "	8	1	1		"
18	100	" " " " "	8	1	1		"
19	100	" " " " "	8	1	1		"
20	100	" " " " "	8	1	1		"
22	100	" " " " "	8	1	1		"
23	100	" " " " "	8	1	1		"
24	100	" " " " "	8	1	1		"
26	100	" " " " "	8	1	1		"
27	100	" " " " "	8	1	1		"
29	100	" " " " "	8	1	1		"
30	100	" " " " "	8	1	1		"
31	175	" " " " "	8	1	1		"

REGISTER OF LETTERS RECEIVED.

Work performed by James A. McSonigle.

DATE OF LETTER.	Number of Letter.	January, 1903			SUBJECT.	
Date	Application	Laborers	Work Succeeded	Work performed	Remarks.	Weather
2	150 y Excavation, coal vault extension etc.	8	1	1		Good
3	200 " " " " "	8	1	1		"
5	150 " " " " "	8	1	1		"
6	150 " " " " "	8	1	1		"
7	150 " " " " "	8	1	1		"
8	150 " " " " "	8	1	1		"
9	150 " " " " "	8	1	1		"
10	150 " " " " "		0	0		Snow all day
12	150 " " " " "	8	1	1		Fair
13	150 " " " " "	8	1	1		Good
14	150 " " " " "	8	1	1		"
15	150 " " " " "	8	1	1		"
16	150 " " " " "	8	1	1		"
17	150 " " " " "	8	1	1		"
19	10 " Excavating, southeast corner	2	1	1		"
20	10 " " " " "	2	1	1		"
21	10 " " " " "	2	1	1		"
22	No Work		1			"
23			1			"
24			1			"
26			1			"
27			1			"
28			1			"
29			1			"
31			1			"

February, 1903

2	No Work	0			Snow	20
3	"	0			" 1/2 day	18
4	"	0				14
5	"	0				12
6	"	0				10
7	"	0				0°
9	"	1			Good	20°
10	"	1			"	
11	"	1			Snow all day	
12	"	0			" " 18°	
13	"	0			Clear	-4°
14	"	0			"	-8°
16	"	0			"	-6°
17	"	0			"	-12°
18	"	0			"	-8°
19	"	0			"	10°
20	"	1			Good	
21	"	1			Cloudy	
23	"	0			Snow	
24	"	0			"	
25	"	1			Cloudy	
26	"	1			Fair	
27	"	1			"	
28	"	1			"	

REGISTER OF LETTERS RECEIVED.

REGISTER OF LETTERS RECEIVED

DATE OF LETTER.	Number of Letter.	SUBJECT.
Date	Application	Remarks
2	2000 lb Placing Grounds & False Ceilings	Good
3	2000 " " " "	"
4	2000 " " " "	"
5	2000 " " " "	"
6	2000 " " " "	Cloudy
7	2000 " Ironwork for false ceilings	Good.
9	2000 " " " "	"
10	2000 " " " "	"
11	2000 " " " "	"
12	2000 " " " "	"
13	2000 " " " "	"
14	2000 " " " "	"
16	2000 " " " "	"
17	2000 " " " "	"
18	2000 " " " "	"
19	2000 " " " "	Blizzard must wait
20	2000 " " " "	Fair
21	2000 " " " "	Good
23	2000 " " " "	"
24	2000 " " " "	"
25	{ 7000 lb Ironwork false ceilings 2000 " Vault linings 150 sq ft 6" J. C. Partition }	{ 16 } 1 / 1 "
26	{ 7000 lb Ironwork false ceilings 2000 " Vault linings 150 sq ft 6" J. C. Partition }	{ 18 } 1 / 1 Cloudy.
27	{ 7000 lb Ironwork false ceilings 2000 " Vault linings 150 sq ft 6" J. C. Partition }	{ 18 } 1 / 1 Good
28	{ 7000 lb Ironwork false ceilings 2000 " Vault linings 150 sq ft 6" J. C. Partition }	{ 18 } 1 / 1 "
30	{ 7000 lb Ironwork false ceilings 2000 " Vault linings 150 sq ft 6" J. C. Partition }	{ 18 } 1 / 1 "
31	{ 7000 lb Ironwork false ceilings 2000 " Vault linings 150 sq ft 6" J. C. Partition }	{ 18 } 1 / 1 "

U. S. at
REGISTER OF LETTERS RECEIVED.

DATE
OF LETTER.

Number
of
Letter.

RECEIVED FROM—

Jas. A. McGonigle.

SUBJECT:

April, 1903.

La-
bor-
ers

Iron
work
ers

Work
for
erks

Work
per-
centage

Remarks

Weather

1	500 lbs Stub, false ceilings	18	6	1	1	Good
2	500 " " " "	18	6	1	1	"
3	500 " " " "	18	6	1	1	"
4	500 " " " "	18	6	1	1	"
6	500 " " " "	18	6	1	1	"
7	500 " " " "	18	6	1	1	"
8	500 " " " "	18	6	1	1	"
9	500 " " " "	18	6	1	1	"
10	500 " " " "	18	6	1	1	"
11	500 " " " "	18	6	1	1	"
13	500 " " " "	18	6	1	1	"
14	{ 2000 " Vault Linings	18	6	1	1	"
	{ 500 " False Ceilings					
15	{ 2000 " Vault Linings	18	6	1	1	"
	{ 500 " False Ceilings					
16	{ 500 " " " "	18	6	1	1	"
	{ 2000 " Vault Linings					
	{ 500 " False Ceilings	18	6	1	1	"
17	{ 2000 " Vault Linings					
	{ 500 " False Ceilings	18	6	1	1	"
18	{ 2000 " Vault Linings					
	{ 500 " False Ceilings	18	6	1	1	"
20	{ 2000 Vault Linings					
	{ 500 False Ceilings	18	6	1	1	"
21	{ 2000 Vault Linings					
	{ 2000 lbs Vault Linings	18	6	1	1	"
22	{ 10 cy Concrete					
	{ 2000 lbs Vault Linings	18	6	1	1	"
23	{ 10 cy Concrete					
	{ 10 " Concrete	18	6	1	1	"
24	{ 5000 lbs Vault Linings					
	{ 20 cy Concrete	18	9	1	1	"
25	{ 5000 lbs Vault Linings					
	{ 500 sq ft 6" J. C. Partition	18	9	1	1	"
27	{ 20 cy Concrete					
	{ 5000 " Vault Linings	18	9	1	1	"
28	{ 5000 " Vault Linings					
	{ 500 sq ft 6" J. C. Partition	18	9	1	1	"
	{ 30 sq ft Concrete					
	{ 25 sq Concrete	18	9	1	1	Rain
29	{ 10,000 " Vault Linings					
	{ 1000 sq ft 6" J. C. Partition	18	9	1	1	Snow
30	{ 25 sq Concrete					
	{ 1000 sq ft 6" J. C. Partition					

U. S. at
REGISTER OF LETTERS RECEIVED.

DATE OF LETTER.	Number of Letter.	RECEIVED FROM—	S. Faith & Co.	SUBJECT.
Weather		April, 1903.		Remarks
Good	1	100 ft. 4" Lead lined pipe	Plumbers	Weather
"	2	110 " 1 1/4 Steam pipe	Helpers	Good
"	3	100 " " "	Workmen	"
"	4	100 " " "	Workmen	"
"	6	100 " Steam & plumbing piping	Workmen	"
"	7	100 " " " "	Workmen	"
"	8	100 " " " "	Workmen	"
"	9	200 " " " "	Workmen	"
"	10	200 " " " "	Workmen	"
"	11	200 " " " "	Workmen	"
"	12	200 " " " "	Workmen	"
"	14	200 " " " "	Workmen	"
"	15	200 " " " "	Workmen	"
"	16	200 " " " "	Workmen	"
"	17	100 " " " "	Workmen	"
"	18	100 " " " "	Workmen	"
"	20	100 " " " "	Workmen	"
"	21	100 " " " "	Workmen	"
"	22	100 " " " "	Workmen	"
"	23	100 " " " "	Workmen	"
"	24	100 " " " "	Workmen	"
"	25	100 " " " "	Workmen	"
"	27	100 " " " "	Workmen	"
"	28	50 " " " "	Workmen	"
"	29	50 " " " "	Workmen	"
"	30	50 " " " "	Workmen	"
Rain				Artesian well begun
Snow				Artesian well soft

U. S. at
REGISTER OF LETTERS RECEIVED.

James A. McGonigle.

DATE OF LETTER.	Number of Letter.	SUBJECT.							Remarks	Weather
Date		Laborers	Bricklayers	Ironwork	Painters	Carpenters	Electricians	Plumbers		
1	25 c. y Concrete 1000 lb Ironwork	20	1	9				1	Three cars of granite received	Good
2	25 c. y Concrete 5000 lb Ironwork	20	1	9				1		
4	25 c. y Concrete 5000 lb Ironwork	20	1	9				1		
5	25 c. y Concrete 200 sq ft J. C. partition 6" 4000 lb Ironwork	20	1	9				1		
6	20 c. y Concrete 200 lb Terra cotta work 6" 5000 lb Ironwork	20	1	9	1			1		
7	20 c. y Concrete 200 sq ft Terra cotta work 6" 5000 lb Ironwork	20	1	9	1			1		
8	20 c. y Concrete 5000 lb Ironwork 10 M Hollow brick	20	1	9	1			1		
9	20 c. y Concrete 5000 lb Ironwork 10 M Hollow brick	20	1	9	1			1		
11	20 c. y Concrete 5000 lb Ironwork 5 M Hollow brick	20	1	9	1			1		
12	20 Concrete 5000 lb Ironwork 5 M Hollow brick	20	1	9	1			1		
13	20 Concrete 5000 lb Ironwork 5 M Hollow brick	20	1	9	1			1		
14	20 Concrete 5000 lb Ironwork 5 M Hollow brick	20	1	9	1			1		
15	20 Concrete 5000 lb Ironwork 5 M Brickwork Common	20	2	9	1			1		
16	20 Concrete 5000 lb Ironwork 5 M Brickwork Common	25	3	12	1			1		
18	200 sq ft Terra cotta partition 5000 lb Ironwork 20 sq ft Concrete	25	3	12	1			1		
19	3000 lb Iron framing 50 sq ft Concrete	25	3	12	1	12		1		
20	3000 lb Iron framing 25 Concrete	25	3	12	1	12		1		
21	3000 lb Iron framing 50 Concrete	15	3	12	1	12		1		
22	3000 lb Iron framing 50 Concrete	15	3	12	1	12		1		
23	3000 lb Iron framing 50 Concrete	15	3	12	1	12		1		
25	3000 lb Iron framing 60 Concrete	15	3	12	1	20	2	1	7 cars of Granite Recd.	
26	3000 lb Iron framing 60 Concrete	15	3	12	1	20	2	1		
27	3000 lb Iron framing 60 sq ft Concrete	15	3	12	1	20	2	1		
28	60 Concrete 200 6" J. C. Partition	15	3	12	1	20	2	1		
29	15 Concrete 6" J. C. Partition	15	3	12	1	20	2	1		

REGISTER OF LETTERS RECEIVED.

DATE OF LETTER.		Number of Letter.	S. Faith & Company						SUBJECT.		
May, 1903.			Plumbers	Helpers	Steam Fitters	Engineers	Boilers	Work possible	Remarks	Weather	
1	50	light Plumbing piping	1	2	1	1		1			D
2	50	" " " "	1	2	1	1		1			E
3	50	" " " "	1	2	1	1		1			F
5	50	" " " "	1	2	1	1		1			G
6	30	ft. Plumbing piping	"	"	"	"		"			H
	60	" Steam H "	"	"	"	"		"			I
7	30	" Plumbing piping	"	"	"	"		"			J
	60	" Steam H "	"	"	"	"		"			K
8	30	Plumbing "	"	"	"	"		"			L
	60	Steam Heating "	"	"	"	"		"			M
9	30	Plumbing "	"	"	"	"		"			N
	60	Steam Heating "	"	"	"	"		"			O
11	30	Plumbing "	"	"	"	"		"			P
	60	Steam Heating "	"	"	"	"		"			Q
12	30	Plumbing "	"	"	"	"		"			R
	60	Steam Heating "	"	"	"	"		"			S
13	30	Plumbing "	"	"	"	"		"			T
	60	Steam Heating "	"	"	"	"		"			U
14	30	Plumbing "	"	"	"	"		"			V
	60	Steam Heating "	"	"	"	"		"			
15	30	Plumbing "	"	"	"	"		"			
	60	Steam Heating "	"	"	"	"		"			
16	30	Plumbing "	"	"	"	"		"			
	60	Steam Heating "	"	"	"	"		"			
18	30	Plumbing "	"	"	"	"		"			
	60	Steam Heating "	"	"	"	"		"			
19	60	Steam Heating "	"	"	"	"		"			
	30	Plumbing "	"	"	"	"		"			
20	30	Plumbing "	1	"	"	"		"			
	60	Steam Heating "	"	"	"	"		"			
21	30	Plumbing "	"	"	"	"		"			
	60	Steam Heating "	"	"	"	"		"			
22	30	Plumbing "	"	"	"	"		"			
	60	Steam Heating "	"	"	"	"		"			
23	30	Plumbing "	"	"	"	"		"			
	60	Steam Heating "	"	"	"	"		"			
25	30	Plumbing "	"	"	"	"		"	The exterior finish work is not now delaying Faith & Co's work in any cases except in minor instances. Attention will work is delaying Mr. McLaughlin's work - Boilers & then not him received and hence all work in power plant is being delayed on account of it. - Feb 25. 1903. L. H.		
	60	Steam Heating "	"	"	"	"		"			
26	30	Plumbing "	"	"	"	"		"			
	60	Steam Heating "	"	"	"	"		"			
27	30	Plumbing "	"	"	"	"		"			
	60	Steam Heating "	"	"	"	"		"			
28	30	Plumbing "	"	"	"	"		"			
	30	Steam Heating "	"	"	"	"		"			
29	30	Steam Heating "	"	"	"	"		"			
	30	Plumbing "	"	"	"	"		"	Asterian well 330 ft.		

U. S. at
REGISTER OF LETTERS RECEIVED.

DATE OF LETTER.	Number of Letter.	<i>JAMES H. Mc GONIGLE</i>	SUBJECT.								REMARKS.	WEATHER.
DATE.	JUNE. 1903.		LOOKERS	DECK- LETTERS	IRON WORKS	PAINTERS	GRANITE CUTTERS	LATHERS	WEEK DOWNS			
1.-	6 cu. yds. Concrete. 1000 lb. drummk. 5 M Brickwork		20	3	12	0	20	2	1			
2	6 cu. yds. Concrete. 1000 lb. drummk. 5 M Brickwork		20	3	12	0	20	2	1			
3	6 cu. yds. Concrete. 1000 lb. drummk. 5 M Brickwork		20	3	12	0	20	2	1			
4	6 cu. yds. Concrete. 1000 lb. drummk. 5 M Brickwork		20	3	12	0	20	2	1			
5	6 cu. yds. Concrete. 1000 lb. drummk. 5 M Brickwork		20	3	12	0	20	2	1			
6	6 cu. yds. Concrete. 1000 lb. drummk. 5 M Brickwork		20	3	12	0	20	2	1			
8	6 cu. yds. Concrete. 1000 lb. drummk. 5 M Brickwork		20	3	12	0	20	2	1			
9	6 cu. yds. Concrete. 1000 lb. drummk. 1000 Brickwork		6	3	12	1	20	2				Rain.
10	5 cu. yds. Concrete. 1000 lb. drummk. 1000 Brickwork		6	3	12	1	20	2				
11	5 cu. yds. Concrete. 1000 lb. drummk. 1000 Brickwork		6	3	12	1	20	2				
12	5 cu. yds. Concrete. 1000 lb. drummk. 1000 Brickwork		6	3	12	1	20	2				
13	5 cu. yds. Concrete. 1000 lb. drummk. 1000 Brickwork		6	3	12	1	20	2				
15	5 cu. yds. Concrete. 1000 lb. drummk. 1000 Brickwork		6	3	12	1	20	2				
16	5 cu. yds. Concrete. 1000 lb. drummk. 1000 Brickwork		6	3	12	1	20	2				
17	5 cu. yds. Concrete. 1000 lb. drummk. 1000 Brickwork		6	3	12	1	20	2				
18	5 cu. yds. Concrete. 1000 lb. drummk. 1000 Brickwork		6	3	12	1	20	2				
19	5 cu. yds. Concrete. 1000 lb. drummk. 1000 Brickwork		6	3	12	1	20	2				
20	5 cu. yds. Concrete. 1000 lb. drummk. 1000 Brickwork		6	3	12	1	20	2				

U. S. at
REGISTER OF LETTERS RECEIVED.

DATE OF LETTER.	Number of Letter.	S. FAITH AND COMPANY.						SUBJECT.	
DATE.	JUNE - 1903.	PLUMBERS	HELPERS	STEAM FITTERS	ENGINEER	LABORERS	WORK POSSIBLE	REMARKS	WEATHER
1.	{ 30 lft. Steam Heating 30 .. Plumbing	1	2	1	1	1			
2	{ 30 .. Steam Heating 30 Plumbing	1	2	1	1	1			
3	{ 30 .. Steam Heating 30 Plumbing	1	2	1	1	1			
4	{ 30 .. Steam Heating 30 Plumbing	1	2	1	1	1			
5	{ 30 .. Steam Heating 30 Plumbing	1	2	1	1	1			
6	{ 30 .. Steam Heating 30 Plumbing	1	2	1	1	1			
8	{ 30 .. Steam Heating 30 Plumbing	1	2	1	1	1			
9	{ 30 .. Steam Heating 30 Plumbing	1	2	1	1	1			Rain
10	{ 30 .. Steam Heating 30 Plumbing	1	2	1	1	1			
11	{ 30 .. Steam Heating 30 Plumbing	1	2	1	1	1			
12	{ 30 .. Steam Heating 30 Plumbing	1	2	1	1	1			
13	{ 30 .. Steam Heating 30 Plumbing	1	2	1	1	1			
15	{ 30 .. Steam Heating 30 Plumbing	1	2	1	1	1			
16	{ 30 .. Steam Heating 30 Plumbing	1	2	1	1	1			
17	{ 30 .. Steam Heating 30 Plumbing	1	2	1	1	2	1		
18	{ 30 .. Steam Heating 30 Plumbing	1	2	1	1	2	1		
19	{ 30 .. Steam Heating 30 Plumbing	1	2	1	1	2	1		
20	{ 30 .. Steam Heating 30 Plumbing	1	2	1	1	2	1		

E
G
H
I
J
K
L
M
N
O
P
Q
R
S
T
U
V
W
X
Y
Z

E

G

H

I

J

K

L

M

N

O

P

Q

R

S

T

U

V

W

X

Y

Z

U. S. at
REGISTER OF LETTERS RECEIVED.

DATE
OF LETTER.

Number
of
Letter.

RECEIVED FROM—

SUBJECT.

at

REGISTER OF LETTERS RECEIVED.

DATE OF LETTER.	Number of Letter.	RECEIVED FROM—	SUBJECT.
			E
			G
			H
			I
			J
			K
			L
			M
			N
			O
			P
			Q
			R
			S
			T
			U
			V
			W
			X
			Y
			Z

REGISTER OF LETTERS RECEIVED.

DATE
OF LETTER.Number
of
Letter.

July, 1903.

James A. McGonigle.

Brick- layers	Laborers	Iron workers	Painters	Granite cutters	Others	Plasterers	Work Possible
------------------	----------	-----------------	----------	--------------------	--------	------------	------------------

1	100 c. y. Excavation 50. " Concrete 200 lb. Steel framing of ceilings 150 sq. ft. J. C. Partitions	3	20	12	1	20	2	1
2	200 lb. Steel framing of ceilings 300 " Galv. Iron flue linings 150 sq. ft. J. C. Partitions	3	20	12	1	20	2	1
3	100 c. y. Excavation 50. " Concrete 100 c. ft. Granite 200 lb. Steel framing of ceilings 200 " " " lights	3	20	12	1	20	2	1
6	100 c. y. Excavation 100. " Concrete 200 lb. Steel framing of ceilings 100 c. y. Granite 125 sq. ft. J. C. Floor Arches 200 lb. Galv. Iron flue linings	3	20	12	1	20	2	1
7	200 c. y. Excavation 100. " Concrete 300 lb. Steel framing of ceilings 150 sq. ft. J. C. Partitions 100 c. " Granite	3	20	12	1	20	2	1
8	50. " y. Concrete 150 sq. ft. J. C. Floor Arches 300 lb. Steel framing of ceilings 100 c. ft. Granite 200 sq. ft. Galv. Iron flue linings	3	20	12	1	20	2	1
9	100 c. y. Plastering 50 c. y. Concrete 300 lb. Steel framing of ceilings 150 sq. ft. J. C. floor arches 100 c. " Granite	3	20	12	1	20	2	6 1
10	100 c. y. Plastering 50. " " Concrete 300 lb. Steel framing of ceilings 200 " Galv. Iron flue linings 100 c. ft. Granite 150 sq. ft. J. C. Partition	3	20	12	1	20	2	6 1
11	100 c. y. Plastering 50 c. y. Concrete 300 lb. Steel framing of ceilings 150 sq. ft. J. C. Partition 200. " Galv. Iron flue linings 100 c. ft. Granite	3	20	12	1	20	2	6 1
13	100 c. y. Plastering 50 c. y. Concrete 300 lb. Steel framing of ceilings 200 sq. ft. Galv. Iron flue linings 100 c. " Granite 300 sq. ft. J. C. Floor Arches	3	20	12	1	20	2	6 1
14	100 c. y. Plastering 50 c. " " Concrete 300 lb. Steel framing of ceilings 200 sq. ft. Galv. Iron flue linings 100 c. " Granite 300 sq. ft. J. C. Partition	3	20	12	1	20	2	6 1

U. S.

at

REGISTER OF LETTERS RECEIVED.

DATE OF LETTER.	Number of Letter.	July, 1903.						S. Faith & Co.	
		Plumbers	Helpers	Steam fitters	Engineers	Laborers	Work possible		
1	{ 500 ft. Electric wire conduits 50 " Plumbing	1	2	1	1	1			
2	{ 500 " Electric wire conduits 50 " Steam heating	1	2	1	1	1			
3	{ 500 " Elec. wire conduits 50 " Ventilating ducts	1	2	1	1	1			
6	{ 500 " Elec. wire conduits 50 " Plumbing	1	2	1	1	1			
7	{ 500 " Elec. wire conduits 50 " Plumbing	1	2	1	1	1			
8	{ 500 " Elec. wire conduits 50 " Ventilating ducts	1	2	1	1	1			
9	{ 500 " Elec. wire conduits 50 " Plumbing	1	2	1	1	1			
10	{ 500 " Elec. wire conduits 50 " Steam heating	1	2	1	1	1			
11	{ 500 " Elec. wire conduits 50 " Plumbing	1	2	1	1	1			
13	{ 500 " Elec. wire conduits 50 " Ventilating ducts	1	2	1	1	1		Work ordered on Astorian mill to stop on this date.	
14	{ 500 " Elec. wire conduits 50 " Ventilating ducts	1	2	1	1	1			
15	{ 500 " Elec. wire conduits 50 " Steam heating	1	2	1	1	1			
16	{ 500 " Elec. wire conduits 50 " Ventilating ducts	1	2	1	1	1			
17	{ 500 " Elec. wire conduits 50 " Plumbing	1	2	1	1	1			
18	{ 500 " Electric wire conduits 50 " Steam heating	1	2	1	1	1			
20	{ 500 " Elec. wire conduits 50 " Outlet pipes	1	2	1	1	1			
21	{ 500 " Elec. wire conduits 50 " Plumbing	1	2	1	1	1			
22	{ 500 " Elec. wire conduits 50 " Ventilating ducts	1	2	1	1	1		Work discontinued on Astorian mill.	
23	{ 500 " Elec. wire conduits 50 " Plumbing	1	2	1	1	1			
24	{ 500 " Elec. wire conduits 50 " Outlet pipes	1	2	1	1	1			
25	{ 600 " Elec. wire conduits 50 " Plumbing	1	2	1	1	1			
27	{ 600 " Elec. wire conduits 50 " Plumbing	1	2	1	1	1			
28	{ 1000 " Elec. wire conduits 100 " Plumbing	1	2	1	1	1			
29	{ 1200 " Elec. wire conduits 100 " Ventilating ducts	1	2	1	1	1			
30	{ 1000 " Elec. wire conduits 10 " Outlet pipes	1	2	1	1	1			
31	{ 600 " Elec. wire conduits 11 " Outlet pipes	1	2	1	1	1			

H
I
J
K
L
M
N
O
P
Q
R
S
T
U
V
W
X
Y
Z

U. S. at
REGISTER OF LETTERS RECEIVED.

DATE OF LETTER.	Number of Letter.	July, continued	Bricklayers	Laborers	Ironworkers	Painters	Granite cutters	Leathers	Plasterers	Work possible	Weather
1903											
15		100 sq Plastering 50 c. " Concrete 300 lbs Steel framing 200 sq Galv. Iron flue linings 100 c. " Granite 300 s. " F.C. Floor Arches	3	30	12	1	30	2	6	1	Good
16		200 sq Plastering 50 c. " Concrete 1000 lbs Steel framing 500 " Galv. Iron flue lining 200 cft Granite 300 s. " F.C. Floor Arches	3	20	12	1	30	2	6	1	"
17		200 sq Plastering 50 c. y Concrete 1000 lbs Steel framing 300 " Galv. Iron flue lining 200 cft Granite 300 s. " F.C. Partition	6	20	12	1	30	2	6	1	"
18		200 s. " Plastering 50 c. y Concrete 2000 lbs Steel framing 300 sq Galv. Iron flue linings 200 c. " Granite 300 s. " F.C. Partition	6	20	12	1	30	2	6	1	"
20		200 s. " Plastering 50 c. y Concrete 2000 lbs Steel framing 300 sq Galv. Iron flue linings 200 s. " Granite 300 s. " F.C. Partition	6	20	12	1	30	2	6	1	"
21		200 s. " Plastering 2000 lbs Steel framing 300 sq Galv. Iron flue linings 200 cft Granite 300 sq F.C. Partition	6	20	12	1	30	2	6	1	"
22		2000 lbs Steel framing 300 sq Galv. Iron flue linings 300 " F.C. Partition	6	20	12	1	30	2	6	1	"
23		2000 lbs Steel framing 300 sq Galv. Iron flue linings 300 " F.C. Partition	6	20	12	1	30	2	6	1	"
24		300 " F.C. Floor Arches 500 " " " Partition	6	20	12	1	30	2	6	1	"
25		5000 lbs Steel framing 2400 sq F.C. Partition	6	20	12	1	30	2	6	1	"
27		5000 lbs Steel framing 400 sq F.C. Partition	6	20	12	1	30	2	6	1	"
28		5000 lbs Steel framing 350 sq F.C. Arches	6	20	12	1	30	2	6	1	"
29		5000 lbs Steel framing 2400 sq Galv. Iron flue linings	6	20	12	1	30	2	6	1	"
30		5000 lbs Steel framing 2500 sq Galv. Iron flue linings	6	20	12	1	30	2	6	1	"
31		5600 lbs Steel framing 400 sq Plastering 150 c. y Concrete	6	20	12	1	30	2	6	1	"

U. S.

at

REGISTER OF LETTERS RECEIVED.

DATE
OF LETTER.

Number
of
Letter.

August, 1903.

Bricklayers

Labors

Ironworkers

Painters

Carpenters

Others

Masons

Work possible

J. A. McGonigle.

1	25 c y Concrete 200 s y Plastering 500 lb Steel framing	6	25	12	1	30	2	6	1	Good
3	25 c y Concrete 200 s y Plastering 500 lb Steel framing	6	25	12	1	30	2	6	1	"
4	25 c y Concrete 200 s y Plastering 100 c ft Granite	6	25	12	1	30	2	6	1	"
5	25 c y Concrete 200 Steel framing 200 Granite	6	25	12	1	30	2	6	1	"
6	25 c y Concrete 200 s y Plastering 200 c ft Granite	6	25	12	1	30	2	6	1	"
7	25 c y Concrete 500 lb Steel framing 500 s ft 6" J. C. Partition	6	25	12	1	30	2	6	1	"
8	25 c y Concrete 200 c ft Granite 500 s ft 6" J. C. Partition	6	30	12	1	30	2	6	1	"
10	25 c y Concrete 200 s y Plastering 500 s ft 6" J. C. Partition	6	30	12	1	30	2	6	1	"
11	25 c y Concrete 500 s ft 6" J. C. Partition 200 s y Plastering	6	30	12	1	30	2	6	1	"
12	25 c y Concrete 200 Plastering 500 lb Steel framing	6	30	12	1	30	2	6	1	"
13	25 c y Concrete 200 s y Plastering 500 lb Steel framing	6	30	12	1	30	2	6	1	"
14	25 c y Concrete 500 lb Steel framing 25 c y Concrete	6	30	12	1	30	2	6	1	"
15	200 s y Plastering 500 lb Steel framing 25 c y Concrete	6	30	12	1	30	2	6	1	"
17	25 c y Concrete 200 s y Plastering 500 s ft 6" J. C. Partition	6	30	12	1	30	2	6	1	"
18	25 c y Concrete 500 s ft 6" J. C. Partition 200 s y Plastering	6	30	12	1	30	2	6	1	"
19	25 c y Concrete 200 c y Plastering 200 c ft Granite	6	30	12	1	30	2	6	1	"
20	50 c y Concrete 300 s y Plastering 200 c ft Granite	6	30	12	1	30	2	6	1	"
21	50 c y Concrete 200 s y Plastering 300 lb Steel framing	6	30	12	1	30	2	6	1	"
22	25 c y Concrete 200 s y Plastering 200 c ft Granite 500 lb Steel framing	6	30	12	1	30	2	6	1	"

H
I
J
K
L
M
N
O
P
Q
R
S
T
U
V
W
X
Y
Z

U. S. at
REGISTER OF LETTERS RECEIVED.

DATE OF LETTER.	Number of Letter.	August, 1903. (Continued)						J. A. McGonigle.	Weather
		Ironworkers	Bricklayers	Laborers	Stonecutters	Plasterers	Painters		
24	50 c. y. Concrete 300 c. ft. Granite 800 sq. Plastering	12	6	25	30	6	1	1	Good
25	50 c. y. Concrete 500 c. ft. Granite 800 sq. Plastering	12	6	25	30	6	1	1	"
26	50 c. y. Concrete 500 c. ft. Granite 800 sq. Plastering	12	6	25	30	6	1	1	"
27	50 c. y. Concrete 500 c. ft. Granite 500 Plastering	12	6	25	30	6	1	1	"
28	25 c. y. Concrete 500 c. ft. Granite 500 sq. Plastering	12	6	25	30	6	1	1	"
29	25 Concrete 200 c. ft. Granite 100 sq. Plastering	12	6	25	30	6	1	1	"
31	25 Concrete 200 c. ft. Granite Masonry Window Grilles	12	6	25	30	6	1	1	"

U. S.

at

REGISTER OF LETTERS RECEIVED.

DATE
OF LETTER.

Number
of
Letter.

August, 1903.

Plumbers
Helpers
Steam fitters
Engineers
Laborers
Electricians

S. Faith & Co.

Remarks.

1	20 ft. Plumbing piping					
	20 ft. Steam heating	2	1	1	3	10
3	20 " Plumbing piping					
	20 " Steam heating	2	1	1	3	10
4	20 " Plumbing					
	20 " Steam heating	2	1	1	3	10
5	50 " Galv. Iron ducts					
	100 " Electric wire conduits	2	1	1	3	10
6	20 " Plumbing					
	200 " Conduits	2	1	1	3	10
7	20 " Steam heating					
	20 " Plumbing	2	1	1	3	10
8	100 " Galv. Iron ducts					
	250 " Conduits	2	1	1	3	10
10	300 " Conduits					
	20 " Plumbing	2	1	1	3	10
11	100 " Conduits					
	50 " Galv. iron ducts	2	1	1	3	10
12	20 " Steam heating					
	100 " Conduits	2	1	1	3	10
13	20 " Steam heating					
	100 " Conduits	2	1	1	3	10
14	100 " Conduits					
	50 " Galv. Iron ducts	2	1	1	3	10
15	100 " Conduits					
	20 " Steam heating	2	1	1	3	10
17	50 " Conduits					
	50 " Galv. Iron ducts	2	1	1	3	10
18	50 " Conduits					
	20 " Steam heating	2	1	1	3	10
19	50 " Conduits					
	125 " Galv. Iron ducts	2	1	1	3	10
20	50 " Conduits					
	20 " Steam heating	2	1	1	3	10
21	50 " Conduits					
	20 " Plumbing	2	1	1	3	10
22	50 " Conduits					
	20 " Plumbing	2	1	1	3	10
24	50 " Conduits					
	20 " Plumbing	2	1	1	3	10
25	50 " Conduits					
	20 " Steam heating	2	1	1	3	10
26	50 " Conduits					
	125 " Galv. Iron ducts	2	1	1	3	10
27	50 " Conduits					
	20 " Plumbing	2	1	1	3	10
28	100 " Conduits					
	100 " Steam heating	2	1	1	3	10
29	50 " Conduits					
	50 " Galv. iron ducts	2	1	1	3	10
31	100 " Conduits					
	200 " Plumbing	2	1	1	3	10

I
J
K
L
M
N
O
P
Q
R
S
T
U
V
W
X
Y
Z

at

DATE
OF LETTER.Number
of
Letter.

James A. McGonigle

Date _____

September, 1903.

U. S.

at

REGISTER OF LETTERS RECEIVED.

DATE
OF LETTER.

Number
of
Letter.

September, 1903

S. Faith & Co.

I
J
K
L
M
N
O
P
Q
R
S
T
U
V
W
X
Y
Z

RECORD OF MATERIALS RECEIVED
FOR MINT AND WORK
ACCOMPLISHED.

OCT. 8th, 1903, NOTE -
No work, plumbers and
electricians on strike.

U. S. at
REGISTER OF LETTERS RECEIVED.

DATE OF LETTER.	Number of Letter.	October, 1903	Brick layers	Stone masons	Cement & plaster	Plasterers	Carpenters	Blacksmiths	Marble workers	Salvagers	Blacksmiths
1	{ 50 c. y. concrete 100 s. y. Plastering		1	1	24	6	4		6	35	1
2	{ 50 c. y. concrete 100 s. y. Granite		1	1	24	6	4		6	35	1
3	{ 50 c. y. concrete 100 s. y. Plastering		1	1	24	6	4		6	35	1
5	{ 100 s. y. Granite 50 c. y. concrete		1	1	24	6	4		6	35	1
6	{ 100 s. y. Plastering 50 c. y. concrete		1	1	24	6	4		6	35	1
7	{ 100 s. y. Marble wainscot 500 s. y. Sidewalk		1	1	24	6	4		6	35	1
8	{ 10,000 lb. Steel framing 200 lb. Plaster cornice		1	1	24	6	4		6	35	1
9	{ 100 lb. Street curb 50 c. y. concrete		1	1	24	6	4		6	35	1
10	{ 100 c. y. Granite 500 s. y. Sidewalk		1	1	24	6	4		6	35	1
12	{ 100 s. y. Marble Wainscot 100 lb. Plaster cornice		1	1	24	6	4		6	35	1
13	{ 200 s. y. Plastering 100 c. y. concrete		1	1	24	6	4		6	35	1
14	{ 100 s. y. Marble Wainscot 100 lb. Street Curb		1	1	24	6	4		6	35	1
15	{ 100 c. y. concrete 100 s. y. Plastering		1	1	24	6	4		6	35	1
16	{ 200 s. y. Granite 100 lb. Street curb		1	1	24	6	4		6	35	1
17	{ 200 s. y. Sidewalk 100 c. y. concrete		1	1	24	6	4		6	35	1
19	{ 100 s. y. Plastering 10,000 lb. Steel framing		1	1	24	6	4		6	35	1
20	{ 200 c. y. Sidewalk 100 lb. Street curb		1	1	24	6	4		6	35	1
21	{ 200 c. y. Granite 10,000 lb. Steel framing		1	1	24	6	4		6	35	1
22	{ 100 s. y. Marble Wainscot 300 c. y. Sidewalk		1	1	24		4		6	35	1
23	{ 100 c. y. concrete 100 s. y. Plastering		1	1	24	6	4		6	35	1
24	{ 100 lb. Street curb 10,000 lb. Steel framing		1	1	24	6	4		6	35	1
26	{ 200 c. y. Granite 10,000 lb. Steel framing		1	1	24	6	4		6	35	1
27	{ 100 c. y. concrete 200 s. y. Plastering		1	1	24	6	4		6	35	1
28	{ 100 s. y. Marble Wainscot 100 lb. Street curb		1	1	24	6	4		6	35	1
29	{ 100 c. y. Granite 200 s. y. Sidewalk		1	1	24	6	4		6	35	1
30	{ 200 lb. Plaster cornice		1	1	24	6	4		6	35	1

312

U. S. at
REGISTER OF LETTERS RECEIVED.

DATE OF LETTER.	Number of Letter.	October, 1903.					Faith & Co.	
		Plumbers	Steam fitters	Electricians	Engineers	Helpers		
1		2				1		
2		No Work					1/2	Work discontinued by order of union, — plumbers, steam fitters and electricians.
3		Plumbing outside drainage	2	2	3	1		Work resumed today by plumbers.
5		" " "	2	2	3	1		
6		" " "	2	2	3	1		
7		" " "	2	2	3	1		
8		No Work - plumbers on strike					1	Plumbers and electricians on strike
9		" " "	2			1		
10		" " "	2			1		
12		" " "	2			1		
13		" " "	2			1		
14		" " "	2			1		
15		" " "	2			1		
16		" " "	2			1		
17		" " "	2			1		
19		" " "	2			1		
20		" " "	2			1		
21		" " "	2			1		
22		" " "	2			1		
23		" " "	2			1		
24		" " "	2			1		
26		" " "	2			1		
27		" " "	2			1		
28		" " "	2			1		
29		" " "	2			1		

J
K
L
M
N
O
P
Q
R
S
T
U
V
W
X
Y
Z

Work Performed
by

U. S.

at

James A. McGonigle.

REGISTER OF LETTERS RECEIVED.

DATE
OF LETTER.

Number
of
Letter.

November, 1903.

Birdlayer
Strawman
Invent
Plaster
Carpenter
Marble
Workers
Laborers

SUBJECT.

2		1	1	24	2	2	6	25
3		1	1	24	2	2	6	25
4		1	1	24	2	2	6	25
5		1	1	24	2	2	6	25
6		1	1	24	2	2	6	25
7		1	1	24	2	2	6	25
9		1	1	24	2	2	6	25
10		1	1	24	2	2	6	25
11		1	1	24	2	2	6	25
12		1	1	24	2	2	6	25
13		1	1	24	2	2	6	25
14		1	1	24	2	2	6	25

16 No Work on account of cold

600 12°

17 " " " " " "

5°

18 " " " " " "

" 18°

19 Marble wainscoting

20

21

23

24

25

26

27

28

30

at

REGISTER OF LETTERS RECEIVED.

S. Faith & Co.

at

REGISTER OF LETTERS RECEIVED.

U. S.

at

REGISTER OF LETTERS RECEIVED.

DATE
OF LETTER.

Number
of
Letter.

January, 1904

S. Faith & Co.

L

M

N

O

P

Q

R

S

T

U

V

W

X

Y

Z

at

February, 1904.

Jas. A. McGonigle.

U. S. at
REGISTER OF LETTERS RECEIVED.

DATE OF LETTER.	Number of Letter.	March, 1904.	Jas. A McGonigle.
1			
2			
3			
4			
5			
7			
8			
9			
10			
11			
12			
14			
15			
16			
17			
18			
19			
21			
22			
23			
24			
25			
26			
28			
29			
30			
31			

Excavation
Concrete
Plastering
cu. yds.
" "
" "
1500
250
700
400

Snow most of day

Snow

8° at 8 A.M.

REGISTER OF LETTERS RECEIVED.

DATE OF LETTER.	Number of Letter.	March, 1904.					Remarks		
		Plumbers	Electricians	Steam Fitters	Laborers	Watchmen			
1						/			
2						/			
3						/			
4						/			
5						/			
7						/			
8						/	Work not being prosecuted with diligence and is delaying work under other contracts. See note under work report for May, 1903, also letter from Supt. April 24, 1903.	No. of days fault responsible for delay.	
9						/	Fans in attic dormer prevents finishing of said dormers, artesian well prevents putting finish over coal vault, etc. and failure to place hangers through Ceiling Room floor prevents the finishing of said floor. The above condition has prevailed since October, 1903.		
10						/			
11						/			
12						/			
14						/			
15						/			
16						/			
17						/			
18						/			
19						/			
21						/			
22						/			
23						/			
24						/			
25						/			
26						/			
28						/	Artesian well completed to depth of 700-9 and machinery removed this day (March 29)		
29						/			
30						/			
31						/			

270 Artesian well,
2000 sq. ft. Marble work
1400 lin. ft. heating pipe
200 " " Medium pressure steam pipe
Elevator work \$400.
1/2 Smoke stack and breeching
Draft fan + engine, and fair compressor

No. of days fault responsible for delay.

Work not being prosecuted with diligence and is delaying work under other contracts. See note under work report for May, 1903, also letter from Supt. April 24, 1903.
Fans in attic dormer prevents finishing of said dormers, artesian well prevents putting finish over coal vault, etc. and failure to place hangers through Ceiling Room floor prevents the finishing of said floor. The above condition has prevailed since October, 1903.

Artesian well completed to depth of 700-9 and machinery removed this day (March 29)

21 days

M
N
O
P
Q
R
S
T
U
V
W
X
Y
Z

U. S. at
REGISTER OF LETTERS RECEIVED.

DATE OF LETTER.	Number of Letter.	<i>April, 1904.</i>	<i>James A. McGonigle.</i>
	1		
	2		
	4		
	5		
	6		
	7		
	8		
	9		
	11		
	12		
	13		
	14		
	15		
	16		
	18		
	19		
	20		
	21		
	22		
	23		
	25		
	26		
	27		
	28		
	29		
	30		

U. S. at
REGISTER OF LETTERS RECEIVED.

DATE OF LETTER.	Number of Letter.	<i>April, 1904.</i>	<i>May, 1904.</i>	<i>S. Faith & Co.</i>
				<i>Days delay</i>
	1	/	2	/
	2	/	3	/
	4	/	4	/
	5	/	5	/
	6	/	6	/
	7	/	7	/
	8	/	9	/
	9	/	10	/
	11	/	11	/
	12	/	12	/
	13	/	13	/
	14	/	14	/
	15	/	16	/
	16	/	17	/
	18	/	18	/
	19	/	19	/
	20	/	20	/
	21	/	21	/
	22	/	23	/
	23	/	24	/
	25	/	25	/
	26	/	26	/
	27	/	27	/
	28	/	28	/
	29	/		
	30	<i>hmm</i>	31	/
		26		25

N
O
P
Q
R
S
T
U
V
W
X
Y
Z

U. S. at
REGISTER OF LETTERS RECEIVED.

DATE
OF LETTER.

Number
of
Letter.

RECEIVED FROM—

SUBJECT.

U. S.

at

REGISTER OF LETTERS RECEIVED.

DATE
OF LETTER.

Number
of
Letter.
Days

June, 1904

S. Faith & Company

N
O
P
Q
R
S
T
U
V
W
X
Y
Z

at

at

REGISTER OF LETTERS RECEIVED.

N
O
P
Q
R
S
T
U
V
W
X
Y
Z

U. S.

at

REGISTER OF LETTERS RECEIVED.

DATE
OF LETTER.

Number
of
Letter.

RECEIVED FROM—

SUBJECT.

at

REGISTER OF LETTERS RECEIVED.

U. S. at
REGISTER OF LETTERS RECEIVED.

DATE OF LETTER.	Number of Letter.	RECEIVED FROM—	SUBJECT.
July 14. 1897	8	Thomas A. Cursley	Makes application for position of watchman at building.
" 20 "	12	W. J. Puckett	Has no articles to turn over as Custodian
Dec 7 "		Pres. Bd. of Pub. Works	Regarding paving of Calfax Ave.

at

REGISTER OF LETTERS RECEIVED.

P
Q
R
S
T
U
V
W
X
Y
Z

U. S. at
REGISTER OF LETTERS RECEIVED.

DATE
OF LETTER

Number
of
Letter.

RECEIVED FROM—

SUBJECT.

U. S. at
REGISTER OF LETTERS RECEIVED.

DATE
OF LETTER.

Number
of
Letter.

RECEIVED FROM—

SUBJECT.

Q
R
S

T
U
V
W
X
Y
Z

at

DATE
OF LETTER.

Number of Letter.	Number of Words.	Number of Sentences.
1	1	1
2	2	2
3	3	3
4	4	4
5	5	5
6	6	6
7	7	7
8	8	8
9	9	9
10	10	10
11	11	11
12	12	12
13	13	13
14	14	14
15	15	15
16	16	16
17	17	17
18	18	18
19	19	19
20	20	20
21	21	21
22	22	22
23	23	23
24	24	24
25	25	25
26	26	26
27	27	27
28	28	28
29	29	29
30	30	30
31	31	31
32	32	32
33	33	33
34	34	34
35	35	35
36	36	36
37	37	37
38	38	38
39	39	39
40	40	40
41	41	41
42	42	42
43	43	43
44	44	44
45	45	45
46	46	46
47	47	47
48	48	48
49	49	49
50	50	50
51	51	51
52	52	52
53	53	53
54	54	54
55	55	55
56	56	56
57	57	57
58	58	58
59	59	59
60	60	60
61	61	61
62	62	62
63	63	63
64	64	64
65	65	65
66	66	66
67	67	67
68	68	68
69	69	69
70	70	70
71	71	71
72	72	72
73	73	73
74	74	74
75	75	75
76	76	76
77	77	77
78	78	78
79	79	79
80	80	80
81	81	81
82	82	82
83	83	83
84	84	84
85	85	85
86	86	86
87	87	87
88	88	88
89	89	89
90	90	90
91	91	91
92	92	92
93	93	93
94	94	94
95	95	95
96	96	96
97	97	97
98	98	98
99	99	99
100	100	100

RECEIVED FROM—

SUBJECT.

at

REGISTER OF LETTERS RECEIVED.

Q
R
S

T
U
V
W
X
Y
Z

U. S.

at

REGISTER OF LETTERS RECEIVED.

R
S

T
U
V
W
X
Y
Z

U. S. at
REGISTER OF LETTERS RECEIVED.

DATE
OF LETTER.

Number
of
Letter.

RECEIVED FROM—

SUBJECT.

U. S.

at

REGISTER OF LETTERS RECEIVED.

S

T

I

V

V

X

Y

Z

U. S. at
REGISTER OF LETTERS RECEIVED.

DATE OF LETTER.	Number of Letter.	RECEIVED FROM—	SUBJECT.
June 30. 1897.	1	Secretary.	Appointment as Superintendent, U.S. Mint, Denver, Colo. Authorized to issue and certify vouchers for salary. Form of official bond enclosed. All travelling expenses to be paid from appropriation.
July 12 1897	6.		Notification of appointment of clerk. Authorized to certify vouchers for his salary. Travelling expenses to be paid from appropriation.
" 3 "	10	John F. Shafrath	Writes in behalf of R.W. Watson, applicant for the position of Foreman of Building.
" 13 "	11	Stationary Division	Invoice of articles transmitted.
Aug. 11	24	Secretary	Circular regarding removals. (No. 122, Treasury Department)
" 18	31	"	Appointment of Ernest Brauer, from date of oath.
" 23 "	32	"	Brauer " mailed Aug 19 too late.
Sept. 2	36	C. F. Shumaker	Announcing transmission of flag for office
" 9 "	42	Spaulding, O. L.	Telegram authorizing expenditure of \$84.75 for sinking test pits.
" 11 "	43	Secretary	Cancelling Ernest Brauer's appointment
" 13 "	45	Stationary Division	Regarding wax and copying book omitted from first shipment
Nov 5	"	Secretary	" length of office hours.
Jan 3 '98	"	Sawyer Capt. J. E.	Letter from M. R. Vanderkloot, asking for plans etc. to bid for work
" 14 "	"	" " " " " "	" " Dearborn Foundry Co. " " " " " "

at

REGISTER OF LETTERS RECEIVED.

S

T
U
V
W
X
Y
Z

at

DATE
OF LETTER.

Number
of
Letter.

RECEIVED FROM—

SUBJECT.

REGISTER OF LETTERS RECEIVED.

T
U
V
W
X
Y
Z

at

DATE
OF LETTER.

RECEIVED FROM—

SUBJECT.

U. S.

at

REGISTER OF LETTERS RECEIVED.

at

DATE
OF LETTER.

RECEIVED FROM—

SUBJECT.

U. S. at
REGISTER OF LETTERS RECEIVED.

DATE
OF LETTER.

Number
of
Letter.

RECEIVED FROM—

SUBJECT.

U
V
W
X
Y
Z

at

DATE
OF LETTER.

RECEIVED FROM—

SUBJECT.

REGISTER OF LETTERS RECEIVED.

at

DATE
OF LETTER.Number
of
Letter.

RECEIVED FROM—

SUBJECT.

Aug. 20 1877 26 Vanderlip, J. A. Assist. Secy. Secured Ernest Brauers appointment. Necessity for watchman. (Telegram)

U. S. at
REGISTER OF LETTERS RECEIVED.

DATE OF LETTER.	Number of Letter.	RECEIVED FROM—	SUBJECT.
--------------------	-------------------------	----------------	----------

V
W
X
Y
Z

at

at

REGISTER OF LETTERS RECEIVED.

at

REGISTER OF LETTERS RECEIVED.

at

REGISTER OF LETTERS RECEIVED.

X
Y
Z

at

SUBJECT.

at

REGISTER OF LETTERS RECEIVED.

X

Y

Z

at

DATE
OF LETTER.Number
of
Letter.

RECEIVED FROM—

SUBJECT.

U. S.

at

REGISTER OF LETTERS RECEIVED.

at

DATE
OF LETTER.Number
of
Letter.

RECEIVED FROM—

SUBJECT.

at

REGISTER OF LETTERS RECEIVED.

U. S. at
REGISTER OF LETTERS RECEIVED.

DATE OF LETTER.	Number of Letter.	RECEIVED FROM—	SUBJECT.
July 3, 1897.	2	Acting Supervising Architect	Enclosing copy of printed "Instructions to Superintendents" and giving further advice in regard to duties as Superintendent.
" 8 "	3	" " "	Reply to letter of July 3, stating that services will not be necessary at Meridian, Mississippi, and should proceed to Denver at once.
" 10 "	4	" " "	June 15 postmaster at Denver directed to insert proposals for the supply of labor and materials for excavation and test pits, and supplied with drawings and specifications which are to be delivered when called for.
" 12 "	5	" " "	Enclosing copy of letter accepting proposal of J. D. McGilroy & Co. for labor and materials for general excavations, test pits and grading at \$3,594.00. Contractor to furnish \$1,800.00 bond. Authorized to certify vouchers as above to be paid by Disbursing Agent.
Aug. 6 "	19	" " "	Transmitting copy of letter accepting proposal of Fleming Bros.
" 13 "	22	" " "	Stating time for completion of contract of Jno D McGilroy
" 19	24	" " "	Orders to leave Pueblo, Colo Monday Aug. 23. Telegram.
" 20	25	" " "	When will test pits be ready. Telegram.
" "	28	" " "	Regarding flag for office Supt. Const.
" 19	29	" " "	Instructions to be followed at Pueblo.
" 24	30	" " "	" " return to Denver.
Sept. 1	34	" " "	Return to Pueblo if necessary. (Telegram)
" 4	37	" " "	A monthly statement showing advancement of work desired.
" 1	40	" " "	Regarding return to Pueblo.
" 9	41	" " "	Telegram. Directing extension of test pits.
" 11	44	" " "	Not necessary to return to Pueblo
" 10	46	" " "	Authority to issue voucher to Fleming Bros for work on test pits
" 18	48	" " "	Regarding amount paid for extension of test pits etc.
" 27	53	" " "	Directing Supt to go to Pueblo and take charge of Supt. Office
Nov 15		" " "	Acknowledging report on Colorado marble.

U. S.

at

REGISTER OF LETTERS RECEIVED.

REGISTER OF LETTERS RECEIVED.

